

HUDA CIRCLE, HISAR

(A) PROGRESS REPORT OF DEVELOPMENT WORKS PROJECT EXCEEDING RS. 1.00 CRORE

Sr. No	Name of Work	App. Cost. (Rs. In Lacs)	Budget Allotment (Rs. In Lacs)	Date of start	Date of completion	Status of work	Remarks
1	Widening and strengthening of master plan road from Hisar-Delhi Bye Pass to HTM and from HTM to Hisar-Delhi Bye Pass along Sector-1&4, Hisar. "Supply & laying stone metal upto WBM including earth filling, providing and laying 300mm i/d RCC pipe NP3 across the road and construction of road gully chambers and all other works contingent thereto".	128.30	75.00	31.12.2007	30.6.2008	90% work completed and in progress	Originally the society had backed out. However consequent upon the action under clause-II & III, it has assured to complete the work upto 30.6.09 but the society did not achieve the proportionate progress hence the tender at the risk & cost of the society has been received on 20.08.09 but the society has restarted the work and assured to complete the same within 3 months. The work is in progress and will be got completed by 31.3.2010.
2	Construction of internal roads in Sector-3&5, Hisar. "Supply and laying of road material up-to WBM including earth filling and all other works contingent thereto" (Ph-II).	196.25	150.00	25.1.2008	24.10.2008	80% work completed and in progress	Due to heavy rains, the work remained held up continuously. The availability of road material remained suspended for several month due to court stay. Now the work is in progress and will be got completed by 31.3.2010.
3	Construction of internal roads in Sector-3&5, Hisar. "Supply and laying of road material up-to WBM including earth filling and all other works contingent thereto" (Ph-III).	247.60	Combined with Sr. No. 2	25.1.2008	24.10.2008	70% work completed and in progress.	Due to heavy rains, the work remained held up continuously. The availability of road material remained suspended for several month due to court stay. Now the work is in progress and will be got completed by 31.3.2010.
4	Providing external water supply scheme in Sector-1&4, 3&5 and MGA, Hisar. "Construction of one No. storage and sedimentation tank partly below and partly above from the ground level having capacity 214.95 Lacs gallons and all other works contingent thereto".	343.15	150.00	2.9.2008	1.12.2009	95% work completed and in progress.	Due to shortage of cement during the month of February, March & June, 2009 & labour, the work could not completed in time. Now the work is in progress and will be got completed 31.3.2010.

Sr. No	Name of Work	App. Cost. (Rs. In Lacs)	Budget Allotment (Rs. In Lacs)	Date of start	Date of completion	Status of work	Remarks
5	Providing internal sewerage scheme in sector – 3&5, Hisar. “Lowering of S.W pipe of various sizes 200 mm to 450 mm i/d including construction of M.H chamber and all other works contingent thereto” in sector – 4, Part-II, Hisar.	113.40	100.00	2.12.2008	1.9.2009	90% work completed and in progress.	Due to shortage of cement during the month of February, March & June, 2009 & labour, the work could not completed in time. Now the work is in progress and will be got completed 31.3.2010.
6	Providing internal sewerage scheme in sector – 3&5, Hisar. “Lowering of S.W pipe of various sizes 200 mm to 450 mm i/d including construction of M.H chamber and all other works contingent thereto” in sector – 5, Part-I&II, Hisar.	172.30	Combined with Sr. No. 5	8.1.2009	7.10.2009	60% work completed and in progress.	Due to shortage of cement during the month of February, March & June, 2009, the work could not completed in time. Now the work is in progress and will be got completed 31.3.2010.
7	Construction of Poly Clinic Building in sector-1&4, Hisar. “Construction of Poly Clinic Building, boundary wall including Public Health and electric installation and all other works contingent thereto”. (including five years maintenance)	271.40	60.00	11.5.2009	17.4.2010	40% work completed and in progress.	-
8	Providing internal sewerage scheme in sector-3&5, Hisar. “Lowering of S.W. pipes of various sizes 200mm to 600 mm i/d including construction of M.H chambers and all other works contingent thereto” in sector- 3, Hisar. (Including five years maintenance)	113.28	Combined with Sr. No. 5	27.7.2009	26.3.2010	Work in progress.	-
9	Special repair of road in Sec-9 & 11, Hsiar. “Providing, supply, laying and consolidation of stone metal as per WBM specification and providing and laying of stone metal 50mm thick bituminous macadam with 20mm thick premix carpet with mechanical paver with paver and all other works contingent thereto”.	234.20	190.00	18.5.2009	17.1.2010	Work Completed	-

Sr. No	Name of Work	App. Cost. (Rs. In Lacs)	Budget Allotment (Rs. In Lacs)	Date of start	Date of completion	Status of work	Remarks
10	Providing Internal SWD Scheme in Sector 9&11, Hisar. "Providing and Lowering of RCC pipe NP-2 of various sizes for storm water drainage and construction of road gully and M.H. chambers and all other works contingent thereto". (Group-II) (Including five year maintenance)	133.95	50.00	3.8.2009	2.5.2010	80% work completed and in progress.	-

(B) PROGRESS REPORT OF DEVELOPMENT WORKS PROJECT FROM RS. 50.00 LACS TO RS. 1.00 CRORE

Sr. No	Name of Work	App. Cost (Rs. In Lacs)	Budget Allotment (Rs. In Lacs)	Date of Start	Date of completion	Status of work	Remarks
1	Construction of Community Centre Building in Sector-1&4, Hisar. "Construction of Community Centre Building, Boundary Wall including Public Health & Electric Installation and all other works	70.00	50.00	4.4.2008	3.1.2009	65% work completed and in progress.	Due to shortage of cement & labour.
2	Providing external water supply scheme in Sector 1&4, 3&5 and MGA, Hisar. "Construction of boundary wall with grill fencing and G.I. channing wire mesh fencing around water works	64.60	150.00	20.8.2008	19.11.2008	80% work completed and in progress.	Due to shortage of cement & labour.
3	Providing canal based water supply scheme to sector - 1 & 4, 3 & 5 and MGA, Hisar. "Construction of 10 MLD capacity rapid sand filtration plant at proposed water works site in	98.79	Combined with Sr. No. 4 of list 'A'	29.7.2009	20.7.2010	50% work completed and in progress	-
4	Development of IInd Carriage way of Master Road from Jindal Chowk, Urban Estate - II to	93.40	10.00	31.8.2009	28.2.2010	50% work completed and in progress	Due to low temperature the work of premix carpet could not be got

Sr. No	Name of Work	App. Cost. (Rs. In Lacs)	Budget Allotment (Rs. In Lacs)	Date of start	Date of completion	Status of work	Remarks
5	Construction of internal roads in Sec.-3&5, Hisar."Providing and laying of 25 mm thick premix carpet and seal coat type 'B' in sector - 4 Part - II, Hisar and all other works contingent thereto".	63.05	Combined with Sr. No. 2 of list 'A'	31.8.2009	30.11.2009	50% work completed and in progress	Work could not be completed due to low temperature
6	Construction of Senior Citizen Club building in Sector 14-P, Hisar. "Construction of Senior Citizen club building, boundary wall including public health amenities and electric installation and all other works contingent thereto".	76.60	50.00	17.2.2009	16.10.2009	Work is in progress and work completed upto roof level Plastering work Completed. Flooring work in progress	Due to shortage of cement and labour.

(C) PROGRESS REPORT OF DEVELOPMENT WORKS PROJECT BELOW RS. 50.00 LACS

Sr. No.	Name of Scheme/Work	App. Cost	Budget Allotment (Rs. In Lacs)	Date of start	Date of completion	Status of work	Remarks
1	Prov. Int SWD Scheme in Sec. 1&4, Hisar. "Const. of brick masonry drains along road including const. of road gully chambers and all other works contingent thereto".	48.05	5.00	24.3.2008	23.6.2008	95% work completed and in progress.	Due to family circumstances of the contractual agency.
2	Providing internal SWD scheme in sector-1&4, Hisar."Construction of balance brick masonry drain along road including of construction of road gully channels and all other works contingent thereto".	47.70	Combined with Sr. No. 1	11.11.2008	15.5.2009	95% work completed and in progress.	Due to family circumstances of the contractual agency.

Sr. No	Name of Work	App. Cost. (Rs. In Lacs)	Budget Allotment (Rs. In Lacs)	Date of start	Date of completion	Status of work	Remarks
3	Dev. of road internal and external sector 1&4, 3&5, Hisar. "Pro. & fixing of cement concrete kerbs and channel along sector dividing road between sector - 4(P-II) & 5, Hisar and all other works contingent thereto".	17.95	Combined with Sr. No. 2 of List 'A'	29.1.2006	28.5.2009	80% work completed and in progress.	Due to shortage of cement & labour.
4	Widening and stranthing of master plan road from Hisar Delhi bypass to HTM and HTM to Hisar Delhi bypass along sector 1&4, Hisar. "Providing and laying of cement concrete kerbs and channels along road from HTM to Hisar Delhi bypass road and all other works conintgnet thereto".	24.80	Combined with Sr. No. 1 of List 'A'	27.2.2009	26.6.2009	10% work completed and in progress.	Due to slow speed of the contractual agency & shortage of cement.
5	Construction of balance pavements in S/C sector 13P, Hisar. "Construction of pavement with 25 mm thick precast chequered tiles including earth filling and all other works contingent thereto".	25.80	10.00	2.7.2009	1.10.2009	90% work completed and in progress.	Due to late supply of cehquered tiles by the supplier firm and shortage of cement.
6	Providing internal water supply scheme in sector 3 & 5, Hisar. "Stringing out C.I pipe or D.I pipe lines of various sizes and construction of S.V haudies and all other works contingent thereto".	13.40	50.00	30.3.2009	31.7.2009	90% work completed and in progress.	Due to shortage of cement & labour.
7	Construction of balance pavement in Shopping Centre, sector-15A, Hisar. "Construction of pavements with 25 mm thick precast chequered tile including earth filling and all other works contingent thereto".	41.20	15.00	3.8.2009	2.12.2009	50% work completed and in progress	Due to late supply of cehquered tiles by the supplier firm and shortage of cement.
8	Widening and finishing of existing path of Model Park adjoining complaint office in Urban Estate-	13.20	5.00	3.8.2009	2.1.2010	90% work completed and in progress	Due to late supply of cehquered tiles by the supplier firm and shortage of

Sr. No	Name of Work	App. Cost. (Rs. In Lacs)	Budget Allotment (Rs. In Lacs)	Date of start	Date of completion	Status of work	Remarks
9	II, Hisar. "Widening of existing path and finished with precast chequered tiles including construction of gate and all other works contingent thereto". Construction of internal & external roads in sector - 3 & 5, Hisar. "Supply & laying of stone metal 63 mm to 45 mm soling coat and stone metal 53 mm to 22.4 mm for wearing coat as per WBM specification and all other works contingent thereto".	21.95	Combined with Sr. No. 2 of List 'A'	31.8.2009	28.2.2010	60% work completed and in progress	cement.
10	Special repair of pavements in shopping center in Urban Estate - II, Hisar. "Construction of pavements with 60 mm thick interlocking tiles, providing and fixing of kerb and channel and all other works contingent thereto".	16.70	15.00	31.8.2009	30.11.2009	25% work completed and in progress	Due to late supply of chequered tiles by the supplier firm and shortage of cement.
11	Widening & strengthening of Master plan road from Hisar-Delhi bye pass to HTM and HTM to Hisar-Delhi bye pass along sector - 1 & 4, Hisar. "Providing & laying of 25 mm thick premix carpet with mechanical paver on new WBM surface and seal coat and all other works contingent thereto".	15.60	Combined with Sr. No. 1 of List 'A'	26.11.2009	25.2.2010	Work yet to be started.	Work could not be started due to low temperature
12	Special repair of external road in Sec. 9&11, Hisar. "Providing and fixing of precast cement concrete 1:2:4 kerb of size 300 x 300 x 150mm and channel of size 300 x 300 x 150mm and dismantling and re-fixing of existing kerb and channel and all other works contingent thereto".	14.85	Combined with Sr. No. 9 of list 'A'	4.8.2009	3.11.2009	95% work completed and in progress.	

Sr. No	Name of Work	App. Cost. (Rs. In Lacs)	Budget Allotment (Rs. In Lacs)	Date of start	Date of completion	Status of work	Remarks
13	Construction of road and providing EPHS for Senior Citizen Club in Sector 14-P, Hisar. "Supply, laying and consolidation of stone metal 63mm to 45mm for soiling coat and 53mm to 22.4mm for wearing coat as per WBM specification including earth work and all other works contingent thereto".	17.42	12.00	4.8.2009	3.12.2009	Work completed	
14	Special repair of parkings in Shopping Centre Pocket-C, Sector 14-P, Hisar. "Providing and laying of 50mm thick stone metal 53mm to 2.8mm for wearing coat as per BUSG specification and 25mm thick premix carpet with mechanical paver with seal coat and all other works contingent thereto".	12.75	10.00	12.5.2009	11.8.2009	Work completed	
15	Special repair of road in Mandi Township Adampur Distt. Hisar. "Supply laying and consolidation of stone metal 53mm to 2.8mm for wearing coat as per BUSG specification with providing and laying of 25mm thick premix carpet with seal coat with mechanical paver in Residential area M.T. Adampur and all other works contingent thereto". (Including one year maintenance of road)	10.05	7.50	31.8.2009	30.11.2009	Work completed	