

DETAIL OF WORKS (LINK ROADS) ABOVE 50 LAKHS COMPLETED LAST YEAR.

Sr. No.	Name of work	Date of completion	Amount
1	2	3	4
1	Kalirawan to Sarang Pur	30-06-08	90.22
2	Bhaklana to Petwar	31/05/08	65.59
3	Dhiktana to Dhansu	3/3/2009	86.80
4	Sulkhani to Kharkari	3/3/2009	81.93
5	Budda Khera to Naya Gaon	3/3/2009	135.10
6	Madan Heri to Puthi	30.06.09	73.47
7	Mundal to Singhwa Khass	30.07.09	50.16
			583.27

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORKS (SPECIAL REPAIR) ABOVE 50 LAKHS COMPLETED LAST YEAR.

S. No.	Name of work	Date of completion	Amount
1	2	3	4

1	S/R of link road identified in 5th. Priority in the jurisdiction of Distt. Hisar.	3/3/2009	-
1	Panihar to Gorchhi	--do---	18.12
2	Bhiwani Rohila to Sundawas.	--do---	29.44
3	Bherian to Kalwass.	--do---	10.02
4	Bus stand to Jagan road to Durjan pur	--do---	6.20
5	Shiv Mandir to Thaska.	--do---	15.43
6	Daroli to Biran up to Rajs. Border.	--do---	9.14
7	C.C. Pavement in village Siswal Kabral road to PC Siswal	--do---	9.18
8	Dhani garan to Dhani Khanbhadur.	30/05/09	13.87
9	Sr. Sec. School up to Kandool road at Chamar Khera.	--do---	0.00
10	Old water works to Sehrara road at Barwala	--do---	17.94
11	Girl School to Shamshan Ghat to village Badchhapar.	--do---	0.00
12	Main road to Shamanghat at Budana.	30.06.09	0.00
13	G.T. road Dhana Kalan to Harjin Basti.	--Do--	0.00
14	Village Sisar to Jind-Bhiwani road.	-	46.17
15	Mehanda to Dhani Mehanda.	-	0.00
16	G.T. road Dhani Shekhpura Dhani Kendu.	-	47.21
17	PWD road to School at village Singwa Ragho.	-	15.70
18	Depal to Dhani Depal.	-	10.84
19	Depal to Mamanpura	-	14.50

20	Dharampur to Bhatla.	-	6.02
21	G.T. road to Gujjar khera.	-	5.82
22	Bir from to Sisai road.	-	9.26
23	SDM residence to Dhani raju.	-	13.55
24	Electric House to water works to via vill. Umra.	-	0.00
25	Hansi Jind road to Dhani Chanderpal.	-	0.66
			299.07

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORKS (MANDI) ABOVE 50 LAKHS COMPLETED LAST YEAR.

SN	Name of Road/ Work	Date of completion	Amount
1	2	3	4
1	Development of New Cotton Market at Adampur (TMC)	3/5/2008	208.76
2	Development of 2nd phase of NGM at Ukalana	31/08/08	321.82
3	Providing Remedial Measure & S/R of 6 Nos Covered Shed in NGM at Adampur	31/11/2008	81.08
4	(Const of pre Engg. Building and structure for salting of cold storage and pack house facilities at Hisar.	31/08/08	46.44
5	Development of Agroha.	30/05/09	76.80
			734.9

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORKS (LADT) ABOVE 50 LAKHS COMPLETED LAST YEAR.

Sr. No.	Name of village	Date of completion	Amount
1	2	3	4
<u>LADT</u>			
1	27 Nos. Villages Ghirai Constituency	5/06/08	262.63
2	8Nos. Villages	18/05/08	66.16
3	18 Nos. Villages	11/9/2008	127.05
4	15Nos. Villages	11/9/2008	132.47
			588.31

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORKS (MODEL VILLAGE) ABOVE 50 LAKHS COMPLETED LAST YEAR.

SN	Name of Work	Date of completion	Amount
1	2	3	4
1	Dev. Works of Model village at Kirmara.	31-05-08	559.45
2	Dev. Works of Model village at Agroha.	30-07-08	448.55
			1008.00

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORKS (SPORTS STADIUM) ABOVE 50 LAKHS COMPLETED LAST YEAR

SN	Name of work	Date of completion	Amount
1	2	3	4
1	SULCHANI	31.07.09	54.76
2	ADAMPUR	28.02.09	57.00
3	PRABHUWALA	31/03/09	53.45
			165.21

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORK (Model Village) ABOVE 50 LAKH WHICH ARE IN PROGRESS

SN	Name of work	Amount	Original due date of completion	Present Status.
1	Development works of Model village at Chamar Khera.	240.61	31.08.2009	9.10 km. CC completed in 97 Nos. Streets. Total street 102 (Balance 5 street) 96% work completed. Likely date 31.08.09subject to availability of cement.
2	Dev. Works of Model village at Kirmara.	645.74	31.08.2009	26.7 Km. CC completed in 262 Nos. streets work is in progress. Total street 27095% work completed.
Total		886.35		

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORK (PMGSY ROAD) ABOVE 50 LAKH WHICH ARE IN PROGRESS

SN	Name of work	Amount	Original due date of completion	Present Status.
1	Up-gradation of road from Raipur to Dhani Qutubpur via Kharar Alipur.	80.70	1.11.2009	20% work completed.
Total		80.70		

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORK (MANDI WORKS) ABOVE 50 LAKH WHICH ARE IN PROGRESS

SN	Name of work	Amount	Original due date of completion	Present Status.
1	Providing CGI sheets in place of ACC sheets on existing 4 Nos C/Shed in NGM at Hisar.	41.77	31.08.2009	Work in progress
2	Development of NVM at Hisar	141.23	3.09.2009	Work in progress.
3	Construction of Rest House Narnaund	43.19	31.08.09	Work in progress.
Total		226.19		

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORK (SPORTS STADIUM) ABOVE 50 LAKH WHICH ARE IN PROGRESS

SN	Name of work	Amount	Original due date of completion	Present Status.
1	Sisai Kalirawan	18.27		
	SISAI KALIRAWAN (Balance work Risk and Cost on the previous agency)(Anoop Singh)	7.29	30.09.2009	Work in progress
2	Balsamand	27.44		
	BALSAMAND (Balance work Risk and Cost on the previous agency (Sh. Anup Singh))	8.96	30.09.2009	Work in progress roof slab laid
3	Landhari	53.58	31.08.2009	Work in progress
4	Sisar Kharbla	0.00	-	Site transferred to village Khanda Kheri tenders called pending for want of A/A from Sports Stadium.
5	Juglan	48.70	31.08.2009	Work in progress.
6	Kirmara	41.96	30.09.2009	Work in progress.
7	Agroha	48.99	31.08.2009	Work in progress.
8	Chamar Khera	41.25	31.08.2009	Near Completed.
9	Satrod	0.09	-	Land not available.
10	Khanda Kheri	0.00	-	A/A awaited from sports department
Total		296.53		

Executive Engineer,
H.S.A.M. Board, Hisar

DETAIL OF WORK (LINK ROADS) ABOVE 50 LAKH WHICH ARE IN PROGRESS

SN	Name of work	Amount	Original due date of completion	Present Status.
1	Kapro road to Koth Kalan	38.71	31.08.2009	Work is in progress. 1st & 2nd layer in 5.40 km completed, 2nd layer in progress
2	Petwar to Majra	55.71	31.08.2009	Work is in progress. Surfacing complete.
3	Sisai Lohari to Dhani Kumaharia	49.79	31.08.2009	Work is in progress. Surfacing complete.
4	Barwala to Badawar	56.54	31.08.2009	C.C. 200 M in progress work will be completed up to 31.07.09
5	Badala to Petwar	6.69	31.08.2009	Work in progress.
6	Mirja Pur to Satrod	82.44	6.11.2009	Stone metal laid P.C. to be started.
7	Satrod ro Rajli	53.66	6.11.2009	Stone metal laid P.C. to be started.
Total		343.54		

Executive Engineer,
H.S.A.M. Board, Hisar