

(A) Detail of works above 50 lakhs completed last year.

Sr. No.	Name of work	Date of completion	Amount (in lakhs)
1	Model village at village Ludas	31-01-08	80.61
2	Model village at village Parbhawa.	30-09-08	240.70
3	CC Roads at village Petwar.	28-02-09	50.00
4	C.C. Street with interlocking at village Kumbha.	28-02-09	50.00
5	C.C. Street with interlocking at village Datta.	28-02-09	50.00
6	C.C. Street with interlocking at village Gagan Kheri.	28-02-09	50.00
7	C.C. Street with interlocking at village Ugalan.	28-02-09	50.00
8	C.C. Street with interlocking at village Badchhaper.	28-02-09	50.00
9	C.C. Street with interlocking at village Gurana.	28-02-09	50.00
10	C.C. Street with interlocking at village Thurana.	28-02-09	50.00
11	C.C. Street with interlocking at village Koth Kalan.	28-02-09	50.00
12	C.C. Street with interlocking at village Kapro.	28-02-09	50.00
13	C.C. Street with interlocking at village Hassangarh.	28-02-09	50.00
14	C.C. Street with interlocking at village Bobuwa.	28-02-09	50.00
15	C.C. Street with interlocking at village Matloda.	28-02-09	50.00
16	C.C. Street with interlocking at village Kharak Punia.	28-02-09	50.00
17	C.C. Street with interlocking at village Rakhi Garhi.	28-02-09	50.00
18	C.C. Street with interlocking at village Uklana Mandi.	28-02-09	50.00
19	CC street at village Surewala.	28-02-09	50.00

(B) Detail of works above 50 lakhs which are in progress.

Sr. No.	Name of work	Amount (in laksh)	Original due date of completion	Present Status
1	C.C. Road at village Khanda Kheri.	119.04	31-12-09	Work in progress
2	Model village at village Bass	767.27	31-07-09	99% work done.
3	Const. of consumer forum building at Hisar.	70.00	31-12-08	95% work done.
4	Model village at village Umra	617.46	31-05-09	95% work done.
5	C.C. Street with interlocking at village Puthi.	50.00	31-08-09	90% work done.
6	Model village at village Khedar.	608.09	30-06-09	65% work done.
7	R/Wall of Pond at village Khanda Kheri	61.60	30-06-09	40% work done.
8	C.C. Street with interlocking at village Moth.	50.00	31-10-09	20% work is done.