

CONSTITUENCY – WISE DIRECTORY OF DEVELOPMENT WORKS BY HSAMB

NAME OF DISTRICT - Hisar

| Sr. No.                             | Name of work  | Name of Agency   | Date of A/A          | Amount of A/A (Rs. in lacs) | Date of start | Exp. during 01.04.2009 to 31.01.2010 (Rs. in lacs) | Likely exp. from 1.01.2010 to 31.03.2010 (Rs. in lacs) | Likely date of completion | Present status  |
|-------------------------------------|---|--|----------------------|-----------------------------|---------------|--|--|---------------------------|-----------------|
| 1                                   | 2   | 3  | 4                    | 5                           | 6             | 7  | 8  | 9                         | 10              |
| <b>Special repair of link roads</b> |   |  |                      |                             |               |  |  |                           |                 |
| <b>Constituency Adampur</b>         |   |  |                      |                             |               |  |  |                           |                 |
| 1                                   | Bus stand to Jagan road to Durjan pur                       | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar (6th Priority) | RRR 2122<br>14/12/07 | 5.06                        | 04/03/2008    | 0.02   | 1.16   | 03/03/2009                | Work completed. |
| 2                                   | Shiv Mandir to Thaska.                                      | -----do-----   | RRR 2122<br>14/12/07 | 16.11                       | 04/03/2008    | 0.00   | 0.68   | 03/03/2009                | Work completed. |
| 3                                   | Daroli to Biran up to Rajs. Border.                         | -----do-----   | RRR 2122<br>14/12/07 | 7.63                        | 04/03/2008    | 0.00   | 1.51   | 03/03/2009                | Work completed. |
| 4                                   | C.C. Pavement in village Siswal Kabral road to PC Siswal    | -----do-----   | RRR 2122<br>14/12/07 | 9.54                        | 04/03/2008    | 2.18   | 1.82   | 03/03/2009                | Work completed. |
| 5                                   | S/R of road from Salemgarh to Kharia                        | M/s Prachi Const. Co, Adampur, (6th Priority)                              | RRR 2186<br>18.06.09 | 27.51                       | 18.08.09      | 23.97  | 3.54   | 17.12.09                  | Work Completed  |
| 6                                   | S/R of road from Siswal to Bagla                            | -----do-----   | RRR 2186<br>18.06.09 | 21.00                       | 18.08.09      | 17.27  | 3.73   | 17.12.09                  | Work Completed  |
| 7                                   | S/R of road from Moda Khera to Biran upto Rajasthan Boarder | -----do-----   | RRR 2186<br>18.06.09 | 12.93                       | 18.08.09      | 11.02  | 1.91   | 17.12.09                  | Work Completed  |
| 8                                   | S/R of road from Landhari to Fransi                         | -----do-----   | RRR 2186<br>18.06.09 | 32.18                       | 18.08.09      | 25.54  | 6.64   | 17.12.09                  | Work Completed  |
| 9                                   | S/R of road from Adampur to Khairampur                      | -----do-----   | RRR 2186<br>18.06.09 | 24.07                       | 18.08.09      | 21.01  | 3.06   | 17.12.09                  | Work Completed  |
| 10                                  | S/R of road from Salemgarh to Ladwi                         | -----do-----   | RRR 2186<br>18.06.09 | 30.33                       | 18.08.09      | 25.30  | 5.03   | 17.12.09                  | Work Completed  |

|                                |   |   |                      |               |            |               |              |            |  |
|--------------------------------|---|---|----------------------|---------------|------------|---------------|--------------|------------|--|
| 11                             | Chodariwali to Bharonawali                          | Sh. Vinod Saharan Const Co, 3 Mela Ground, Hisar, (7th Priority)            | RRR 2195<br>28.07.09 | 14.77         | 5.11.09    | 0.00          | 14.77        | 4.03.2010  | Work in progress   |
| 12                             | Bagla to Telanwali                                  | -----do-----  | RRR 2195<br>28.07.09 | 24.38         | 5.11.09    | 0.00          | 24.38        | 4.03.2010  | Work in progress   |
| 13                             | Burak to Dabri up to Rajasthan Border               | -----do-----  | RRR 2195<br>28.07.09 | 14.92         | 5.11.09    | 0.00          | 14.92        | 4.03.2010  | Work in progress   |
|                                |   |   |                      | <b>240.43</b> |            | <b>126.31</b> | <b>83.15</b> |            |  |
| <b>Constituency – Narnaund</b> |   |   |                      |               |            |               |              |            |  |
| 1                              | S/R of road from Koth to Barsola                    | Sh. Dhan Singh Malik, 57/3 Chottu Ram Cly, Narwana, (6th Priority)          | RRR 2186<br>18.06.09 | 64.49         | 18.08.09   | 12.20         | 47.84        | 31.03.2010 | Work in progress, 2700 mtr PC completed, 350m CC completed |
| 2                              | Girl School to Shamshan Ghat to village Badchhapar. | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar, (6th Priority) | RRR 2122<br>14/12/07 | 5.01          | 04/03/2008 | 0.00          | 2.05         | -          | Repair done by the Panchayati Raj Deptt. (Work completed)  |
| 3                              | Main road to Shamanghat at Budana.                  | -----do-----  | RRR 2122<br>14/12/07 | 0.89          | 04/03/2008 | 0.95          | 0.06         | 31/08/09   | Work completed.  |
| 4                              | Village Sisar to Jind-Bhiwani road.                 | -----do-----  | RRR 2122<br>14/12/07 | 36.66         | 04/03/2008 | 20.05         | 17.11        | 31.08.09   | Work completed   |
| 5                              | PWD road to School at village Singwa Ragho.         | -----do-----  | RRR 2122<br>14/12/07 | 14.88         | 04/03/2008 | 0.00          | 0.82         | 31.08.09   | Work completed   |
| 6                              | S/R of road from Singhwa Ragho to Masudpur          | M/s Hisar Const. Co, 251-P, Sec-15A, Hisar, (6th Priority)                  | RRR 2186<br>18.06.09 | 48.24         | 18.08.09   | 2.74          | 45.50        | 31.03.10   | Work in progress   |
| 7                              | S/R of road from Igrah to Jamani Khera              | -----do-----  | RRR 2186<br>18.06.09 | 23.56         | 18.08.09   | 16.20         | 7.36         | 31.01.2010 | Work completed.  |
| 8                              | S/R of road from Phirani at Khanda Kheri            | -----do-----  | RRR 2186<br>18.06.09 | 5.43          | 18.08.09   | 4.20          | 1.23         | 31.01.2010 | Work completed.  |
| 9                              | S/R of road from Mirchpur to Jind Barwala road.     | -----do-----  | RRR 2186<br>18.06.09 | 10.73         | 18.08.09   | 0.00          | 1.42         | 31.01.2010 | Work completed   |
| 10                             | Badala to Thurana                                   | Sh. Vinod Saharan Const Co, 3 Mela Ground, Hisar, (7th Priority)            | RRR 2195<br>28.07.09 | 68.84         | 5.11.09    | 0.00          | 52.60        | 4.03.2010  | Work in progress   |

|                               |  |  |                      |               |            |              |               |            |                                 |
|-------------------------------|--|--|----------------------|---------------|------------|--------------|---------------|------------|---------------------------------|
| 11                            | Dharam Kheri to Buwana                     | -----do-----   | RRR 2195<br>28.07.09 | 63.50         | 5.11.09    | 0.00         | 54.67         | 4.03.2010  | Work in progress                |
| 12                            | Khanda road to Phirani at Petwar           | -----do-----   | RRR 2195<br>28.07.09 | 8.84          | 5.11.09    | 0.00         | 8.84          | 4.03.2010  | Work in progress                |
| 13                            | Data Moth to Goshala                       | -----do-----   | RRR 2195<br>28.07.09 | 22.90         | 5.11.09    | 0.00         | 20.85         | 4.03.2010  | Work in progress                |
|                               |  |  |                      | <b>373.97</b> |            | <b>56.34</b> | <b>260.35</b> |            |                                 |
| <b>Constituency – Barwala</b> |  |  |                      |               |            |              |               |            |                                 |
| 1                             | Dhani garan to Dhani Khanbhadur.           | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar        | RRR 2122<br>14/12/07 | 16.28         | 04/03/2008 | 0.02         | 1.10          | 03/03/2009 | Work completed.                 |
| 2                             | Old water works to Sehrara road at Barwala | -----do-----   | RRR 2122<br>14/12/07 | 17.31         | 04/03/2008 | 0.00         | 0.63          | 03/03/2009 | Work completed.                 |
| 3                             | S/R of road from Shikar Pur to Nayana      | -----do-----   | RRR 2186<br>18.06.09 | 25.82         | 18.08.09   | 2.32         | 20.50         | 31.01.2010 | P.C. completed.                 |
| 4                             | S/R of road from Bhagana to Ladwa          | -----do-----   | RRR 2186<br>18.06.09 | 27.86         | 18.08.09   | 10.42        | 9.58          | 31.01.2010 | P.C. completed.                 |
| 5                             | S/R of road from Sulkhani to Bugana        | -----do-----   | RRR 2186<br>18.06.09 | 21.93         | 18.08.09   | 15.54        | 5.83          | 31.01.2010 | P.C. completed.                 |
| 6                             | S/R of road from Niyana to Khokha          | M/s Prachi Const. Co, Adampur, (6th Priority)                      | RRR 2186<br>18.06.09 | 29.69         | 18.08.09   | 0.20         | 20.88         | 31.03.10   | Work in progress, notice issued |
| 7                             | S/R of road from Barwala to Devigarh Punia | Sh. Dhan Singh Malik, 57/3 Chottu Ram Cly, Narwana, (6th Priority) | RRR 2186<br>18.06.09 | 12.34         | 18.08.09   | 0.14         | 12.20         | 31.03.10   | -----Do-----                    |
| 8                             | S/R of road from Chhan to Sadlana          | -----do-----   | RRR 2186<br>18.06.09 | 23.16         | 18.08.09   | 0.00         | 23.02         | 31.03.10   | Work in progress                |
| 9                             | S/R of road from Dhad to Gurana            | M/s RS Const. Comp. 210, Proff Cly Hisar, (7th Priority)           | RRR 2195<br>28.07.09 | 54.99         | 5.11.09    | 0.26         | 54.73         | 4.03.2010  | Work in progress                |
| 10                            | Bahbalpur to Jewara                        | Sh. Vinod Saharan Const Co, 3 Mela Ground, Hisar                   | RRR 2195<br>28.07.09 | 36.06         | 5.11.09    | 2.14         | 30.02         | 4.03.2010  | Work in progress                |
| 11                            | Mirjapur to Sulkhani                       | -----do-----   | RRR 2195<br>28.07.09 | 29.80         | 5.11.09    | 22.26        | 7.54          | 4.03.2010  | Work in progress                |
| 12                            | Bahbalpur to Dhikatana                     | -----do-----   | RRR 2195<br>28.07.09 | 12.73         | 5.11.09    | 0.00         | 12.73         | 4.03.2010  | Work in progress                |

|  |  |  |               |  |              |               |  |  |
|--|--|--|---------------|--|--------------|---------------|--|--|
|  |  |  | <b>307.97</b> |  | <b>53.30</b> | <b>198.76</b> |  |  |
|--|--|--|---------------|--|--------------|---------------|--|--|

| <b>Constituency – Hansi</b> |  |   |                      |       |            |       |       |            |                               |
|-----------------------------|--|---|----------------------|-------|------------|-------|-------|------------|-------------------------------|
| 1                           | Chenot to Mazad                                  | Sh. Vinod Saharan Const Co, 3 Mela Ground, Hisar, (7th Priority)            | RRR 2195<br>28.07.09 | 32.03 | 5.11.09    | 2.87  | 29.16 | 4.03.2010  | Work in progress              |
| 2                           | Dhani Kendu to Kundan Pura                       | -----do-----  | RRR 2195<br>28.07.09 | 7.76  | 5.11.09    | 0.00  | 7.76  | 4.03.2010  | Work in progress              |
| 3                           | Umra to Puthi                                    | -----do-----  | RRR 2195<br>28.07.09 | 24.09 | 5.11.09    | 0.00  | 24.09 | 4.03.2010  | Work in progress              |
| 4                           | Sorkhi to Mendha                                 | -----do-----  | RRR 2195<br>28.07.09 | 30.71 | 5.11.09    | 0.00  | 30.71 | 4.03.2010  | Work in progress              |
| 5                           | Sisai to Masoodpur                               | -----do-----  | RRR 2195<br>28.07.09 | 43.33 | 5.11.09    | 3.18  | 40.15 | 4.03.2010  | P.C. completed.               |
| 6                           | S/R of road from Sultanpur to Mazadpur           | M/s Hisar Const. Co, 251-P, Sec-15A, Hisar, (6th Priority)                  | RRR 2186<br>18.06.09 | 43.15 | 18.08.09   | 35.11 | 8.04  | 31.01.2010 | P.C. completed.               |
| 7                           | S/R of road from Dhana Khurd to Dhani Piranwali  | -----do-----  | RRR 2186<br>18.06.09 | 19.50 | 18.08.09   | 16.53 | 2.97  | 31.01.2010 | P.C. completed.               |
| 8                           | Hansi Jind road to Dhani Chanderpal.             | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar, (5th Priority) | RRR 2122<br>14/12/07 | 0.56  | 04/03/2008 | 0.00  | 0.10  | 03/03/2009 | Work completed.               |
| 9                           | Electric House to water works to via vill. Umra. | -----do-----  | RRR 2122<br>14/12/07 | 2.87  | 04/03/2008 | 0.00  | 1.50  | 03/03/2009 | Done by Panchayati Raj Deptt. |
| 10                          | SDM residence to Dhani raju.                     | -----do-----  | RRR 2122<br>14/12/07 | 12.34 | 04/03/2008 | 0.00  | 1.21  | 03/03/2009 | Work completed.               |
| 11                          | Bir from to Sisai road.                          | -----do-----  | RRR 2122<br>14/12/07 | 9.01  | 04/03/2008 | 0.00  | 0.25  | 03/03/2009 | Work completed.               |
| 12                          | G.T. road to Gujjar Khera                        | -----do-----  | RRR 2122<br>14/12/07 | 5.15  | 04/03/2008 | 0.00  | 0.67  | 03/03/2009 | Work completed.               |
| 13                          | Dharampur to Bhatla.                             | -----do-----  | RRR 2122<br>14/12/07 | 5.09  | 04/03/2008 | 0.00  | 0.93  | 03/03/2009 | Work completed.               |
| 14                          | Depal to Mamanpura                               | -----do-----  | RRR 2122<br>14/12/07 | 15.71 | 04/03/2008 | 0.00  | 1.00  | 03/03/2009 | Work completed.               |
| 15                          | Depal to Dhani Depal.                            | -----do-----  | RRR 2122<br>14/12/07 | 8.76  | 04/03/2008 | 0.00  | 2.08  | 03/03/2009 | Work completed.               |
| 16                          | Mehanda to Dhani Mehanda.                        | -----do-----  | RRR 2122<br>14/12/07 | 2.95  | 04/03/2008 | 3.03  | 0.08  | 03/03/2009 | Work completed.               |

|                              |  |  |                      |               |            |              |               |            |                  |
|------------------------------|--|--|----------------------|---------------|------------|--------------|---------------|------------|------------------|
| 17                           | G.T. road Dhani Shekhpura<br>Dhani Kendu.                | -----do-----   | RRR 2122<br>14/12/07 | 39.57         | 04/03/2008 | 15.64        | 11.67         | 03/03/2009 | Work completed.  |
| 18                           | G.T. road Dhana Kalan to<br>Harjin Basti.                | -----do-----   | RRR 2122<br>14/12/07 | 1.57          | 04/03/2008 | 1.69         | 0.12          | 03/03/2009 | Work completed.  |
| 19                           | S/R of road from PWD road to<br>Chopal at village Ghirai | M/s Hisar Const. Co, 251-P,<br>Sec-15A, Hisar, (6th<br>priority)         | RRR 2186<br>18.06.09 | 6.39          | 18.08.09   | 9.31         | 6.39          | 31.03.2010 | In progress      |
|                              |  |  |                      | <b>310.54</b> |            | <b>87.36</b> | <b>168.88</b> |            |                  |
| <b>Constituency – Uklana</b> |  |  |                      |               |            |              |               |            |                  |
| 1                            | S/R of road from Chamar<br>Khera to Kandool              | Sh. Dhan Singh Malik, 57/3<br>Chottu Ram Cly, Narwana,<br>(6th priority) | RRR 2186<br>18.06.09 | 44.74         | 18.08.09   | 32.24        | 12.50         | 31.01.2010 | Work complete    |
| 2                            | S/R of road from Phirani at<br>village Chamar Khera      | -----do-----   | RRR 2186<br>18.06.09 | 50.97         | 18.08.09   | 13.95        | 37.02         | 31.01.2010 | Work complete    |
| 3                            | Daulatpur to Khadar via Ishar<br>Heri                    | Sh. Vinod Saharan Const<br>Co, 3 Mela Ground, Hisar,<br>(7th priority)   | RRR 2195<br>28.07.09 | 69.11         | 5.11.09    | 6.42         | 44.09         | 4.03.2010  | Work in progress |
| 4                            | Litani to Jajan wala                                     | -----do-----   | RRR 2195<br>28.07.09 | 19.04         | 5.11.09    | 0.00         | 19.04         | 4.03.2010  | Work in progress |
| 5                            | Uklana Kundan pura to School<br>at Uklana                | -----do-----   | RRR 2195<br>28.07.09 | 17.72         | 5.11.09    | 0.04         | 17.72         | 4.03.2010  | Work in progress |
| 6                            | Matloda to Kumbha  | M/s RS Const. Comp. 210,<br>Proff Cly Hisar, (7th<br>priority)           | RRR 2195<br>28.07.09 | 26.50         | 5.11.09    | 0.00         | 26.50         | 4.03.2010  | Work in progress |
| 7                            | Prem Nagar to Naya Gaon                                  | -----do-----   | RRR 2195<br>28.07.09 | 19.84         | 5.11.09    | 0.09         | 19.75         | 4.03.2010  | Work in progress |
| 8                            | Chamar Khera to Dhani Gopal                              | -----do-----   | RRR 2195<br>28.07.09 | 26.69         | 5.11.09    | 0.08         | 26.61         | 4.03.2010  | Work in progress |
| 9                            | S/R of road from Uklana<br>Bhuna road to Chamar Khera.   | -----do-----   | RRR 2195<br>28.07.09 | 12.83         | 5.11.09    | 6.50         | 6.33          | 4.03.2010  | In progress      |

|                             |   |   |                      |               |            |              |               |            |                  |
|-----------------------------|---|---|----------------------|---------------|------------|--------------|---------------|------------|------------------|
| 10                          | House of Budhram Punia at Jattan Pond at Landhari.              | Sh. Vinod Saharan Const Co, 3 Mela Ground, Hisar, (7th priority)            | RRR 2195<br>28.07.09 | 1.85          | 5.11.09    | 0.00         | 1.85          | 4.03.2010  | Work in progress |
| 11                          | S/R of road from Kulari to Sabarwass.                           | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar, (6th priority) | RRR 2186<br>18.06.09 | 26.97         | 18.08.09   | 20.18        | 6.79          | 31.01.2010 | P.C. completed.  |
| 12                          | S/R of road from Shamshan Ghat to Mirpur.                       | -----do-----  | RRR 2186<br>18.06.09 | 2.66          | 18.08.09   | 2.31         | 0.35          | 31.01.2010 | P.C. completed.  |
| 13                          | Sr. Sec. School up to Kandool road at Chamar Khera.             | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar, (5th priority) | RRR 2122<br>14/12/07 | 5.98          | 04/03/2008 | 0.00         | 2.00          | 15.02.10   | Work completed   |
|                             |   |   |                      | <b>324.90</b> |            | <b>81.81</b> | <b>220.55</b> |            |                  |
| <b>Constituency – Nalwa</b> |   |   |                      |               |            |              |               |            |                  |
| 1                           | S/R of road from Panihar to Railway station Chirod.             | Sh. Vinod Saharan Const Co, 3 Mela Ground, Hisar, (7th priority)            | RRR 2195<br>28.07.09 | 18.40         | 5.11.09    | 0.00         | 18.40         | 4.03.2010  | Work in progress |
| 2                           | Balsamand to Rawalwas Kalan                                     | -----do-----  | RRR 2195<br>28.07.09 | 5.69          | 5.11.09    | 0.00         | 5.69          | 4.03.2010  | Work in progress |
| 3                           | Temple to School at Rawalwas Kalan                              | -----do-----  | RRR 2195<br>28.07.09 | 1.56          | 5.11.09    | 0.00         | 1.56          | 4.03.2010  | Work in progress |
| 4                           | Panihar to Chodriwas  | -----do-----  | RRR 2195<br>28.07.09 | 15.23         | 5.11.09    | 0.00         | 15.23         | 4.03.2010  | Work in progress |
| 5                           | Hanuman Temple to Bishnoi Temple at Mangali                     | -----do-----  | RRR 2195<br>28.07.09 | 2.22          | 5.11.09    | 0.00         | 2.22          | 4.03.2010  | Work in progress |
| 6                           | House of Dharam Singh to Main Transformer at Gorchi Mor Panihar | -----do-----  | RRR 2195<br>28.07.09 | 2.42          | 5.11.09    | 0.00         | 2.42          | 4.03.2010  | Work in progress |
| 7                           | S/R of road from Gangwa to kaimari                              | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar, (6th priority) | RRR 2186<br>18.06.09 | 31.24         | 18.08.09   | 21.08        | 7.92          | 31.01.2010 | P.C completed    |
| 8                           | S/R of road from Sundawas to Kharia                             | M/s Prachi Const. Co, Adampur, (6th priority)                               | RRR 2186<br>18.06.09 | 16.42         | 18.08.09   | 12.75        | 3.67          | 31.01.2010 | Work completed   |
| 9                           | S/R of road from Harita to Rawat Khera                          | -----do-----  | RRR 2186<br>18.06.09 | 39.98         | 18.08.09   | 18.94        | 21.04         | 31.01.2010 | P.C. completed.  |

|    |                                       |   |                      |                |            |               |                |            |                                    |
|----|---------------------------------------|---|----------------------|----------------|------------|---------------|----------------|------------|------------------------------------|
| 10 | S/R of road from Muklan to Rawalwas   | -----do-----  | RRR 2186<br>18.06.09 | 46.54          | 18.08.09   | 0.43          | 42.11          | 31.01.2010 | Work in progress,<br>notice issued |
| 11 | S/R of road from Panihar to Dhiranwas | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar, (6th priority) | RRR 2186<br>18.06.09 | 33.24          | 18.08.09   | 23.92         | 9.34           | 31.01.2010 | P.C. completed.                    |
| 12 | Panihar to Gorchhi                    | M/s Suraj Const. Co, 125-126, Proff, Cly, Azad Nagar, Hisar, (5th priority) | RRR 2122<br>14/12/07 | 15.76          | 04/03/2008 | 0.00          | 2.36           | 03/03/2009 | Work completed.                    |
| 13 | Bhiwani to Rohila to Sundawas.        | -----do-----  | RRR 2122<br>14/12/07 | 26.90          | 04/03/2008 | 0.00          | 2.54           | 03/03/2009 | Work completed.                    |
| 14 | Bherian to Kalwass.                   | -----do-----  | RRR 2122<br>14/12/07 | 8.42           | 04/03/2008 | 0.00          | 1.60           | 03/03/2009 | Work completed.                    |
|    |                                       |   |                      | <b>264.02</b>  |            | <b>77.12</b>  | <b>136.10</b>  |            |                                    |
|    | <b>Grand Total</b>                    |   |                      | <b>1821.83</b> |            | <b>482.24</b> | <b>1067.79</b> |            |                                    |

Executive Engineer  
HSAMBoard, Hisar