

HISAR CIRCLE, PWD B&R BRANCH, HISAR

Detail of work from Rs. 25.00 Lacs Onwards (Road Works)

Sr. No.	Name of Works	Estimate Amount (Rs. in Lacs)	Original Date of Completion	Date of Start of Work	Present Status (in %age)	Remarks
Provincial Division No.1, Hisar						
1	S/R of various roads in P.S.D. No. III, Hisar (11 Nos. Roads)	652.30	21.03.2010	22.03.2009	75%	
2	S/R of various roads in P.S.D No. IV, Hisar, PSD Adampur in Hisar Distt. (17 Nos. Roads)	754.33	21.03.2010	22.03.2009	65%	
3	S/R of Various roads in Provl. Divn. No. I, Hisar for the year 2009-2010 in Hisar Distt. (58 Nos. Roads)	1446.50	24.9.2010	25.9.2009	25%	
4	Pdg. C.C. pavement on DHS road to Double Phatak and parallel road Jat College & Parijat Chowk to Balsmand Chowk	90.20	18.05.2010	19.11.2009	70%	
5	Upgradation of Chaudhariwas Gorchi Road (ID:HR-06-16) Contract ID 933, MAP ID 3037	250.11	4.8.2010	5.2.2010	-	
6	Upgradation of Dobhi Bandaheeri Road (ID:HR-06-17) Contract ID 934, MAP ID 3041	298.30	4.10.2010	5.2.2010	-	
7	Upgradation of Ghursal to Bandaheeri via telanwali (ID:HR-06-19) Contract ID 935, MAP ID 3042	208.68	4.10.2010	5.2.2010	-	
8	Upgradation of Sadalpur Bhana Bhodia road (ID:HR-06-15) Contract ID 932, MAP ID 3036	224.45	4.10.2010	5.2.2010	-	
	Total:-	3924.87				
Provincial Division, Hansi						
9	Reconstn/ repair of 4 nos. bridges on various roads in P.D. Hansi. (i) Khanda Kheri to Petwar (ii) Bass to Petwar (iii) Rajthal to Kagsar (iv) Bass to Puthi Samain.	42.77	28.02.2010	26.08.2009	90%	
10	Annual maintenance estimate of roads of Provl. Division Hansi for the year 2009-10.	146.76	31.03.2010	01.04.2009	80%	
11	S/R of various ODRs (VTs & OVTs) in work programme 2009-10 under Head - 3054 in P.D. Hansi (38 nos. road).	705.54	25.08.2010	26.08.2009	40%	
12	Constructing of road from Badchhapar to Puthi	55.13	28.02.2010	26.11.2008	90%	

Sr. No.	Name of Works	Estimate Amount (Rs. in Lacs)	Original Date of Completion	Date of Start of Work	Present Status (in %age)	Remarks
13	Imp of Jind Bhiwani road (SH-14).	358.78	06.03.2010	07.09.2009	10%	
14	S/R of Gabipur Prabhuwala road including adjoining reaches of Gabipur to Kharkara road under SC/SP Scheme.scsp	190.00	26.02.2010	27.08.2009	85%	
15	Upgradation of Gabipur-Babuwa-Hasangarh - Litani road; [ID:HR-06-20, Map ID:3044] [Contract ID : 931].	182.59	21.09.2010	22.01.2010	-	
	Total:-	1681.57				
	G. Total:-	5606.44				

Hisar Circle, PWD B&R Branch, Hisar
Statement Showing the Building work in Hisar Distt.

Sr. No.	Name of Work	Reference to A/A	Estimated Cost	Date of Completion/ likely date of completion	Reason for delay if any	Present status
1	Construction of New building of ITI Balsamand at Hisar	Bhawa/New ITI/Balsamand 20-Nov-2009	652.2	6-Feb-2009 31-Mar-2010	-	90% work completed
2	Expansion of Building of ITI, Barwala Distt. Hisar.	Building/ITI/Barwala/B 1 21-Jul-2006	261.53	5-Mar-2009 31-Aug-2009	-	100% work physicaly completed
3	Construction of Building of SC/ST wing in ITI Adampur in Distt. Hisar	Bhawan/ITI Adampur SC/ST 24-Feb-2008	276.9	9-Aug-2008 31-Oct-2009	-	100% work physicaly completed
4	Construction of New block at ITI Hisar under Centre of Excellence (C.O.E.) HSRDC SCHEME. (World Bank Aided)	Bhawan/COE/Reimbursement 22-Mar-2007	137.15	5-Mar-2008 28-Feb-2010	-	95% work completed
5	Construction of New teaching Block in Govt. Polytechnic at Adampur in Distt. Hisar	FC &PS No. 35/-/2006-2TE 13-Nov-2006	181.00	15-Apr-2008 28-Feb-2010	-	90% work completed
6	Construction of Girls Hostel for SC Students at Govt. Polytechnic Hisar .	F.C. No.35/43/2008-2TE 1-Oct-2008	566.52	6-Jul-2009 31-Mar-2010	-	75% work completed

Sr. No.	Name of Works	Estimate Amount (Rs. in Lacs)	Original Date of Completion	Date of Start of Work	Present Status (in %age)	Remarks
7	Construction of Girls Hostel for S C Students at Govt. Polytechnic Adampur in Distt. Hisar .	F.C. No.35/43/2008-2TE 1-Oct-2008	566.52	6-Jul-2009 31-Mar-2010	-	50% work completed
8	Construction of Primary Health Centre with Residential Accommodation at Village Chaudhary was in Distt. Hisar.	DirectorRCH2/2008/899-8 26-Sep-2008	207.27	8-Oct-2009 31-Mar-2010	-	50% work completed
9	Construction of observation home 8 Nos. 440 Sft. Houses Double Storey and 4 Nos. 600 Sft. Houses at Hisar.	No. 1449-SW(1)-2007(184) 8-Oct-2007	186.46	30-Jan-2009 28-Feb-2010	-	80% work completed
10	Construction of Mini Sectt.SDO Civil Tehsil Complex at Hansi (Revised). N 29.09188 E 75.98098.	FC S No. 7335 18-Jul-2008	538.75	26-Jun-2010 ---	-	55% work completed
11	Construction of Judicial Complex at Hansi. N 29.09188 E 75.97998.	FC no. 6/29/2002-5 JJ 29-Aug-2008	529.63	14-Aug-2010 ---	-	70% work completed
12	Constn of Second block & Multipurpose Hall in Govt College Hansi. N 29.10756 E 75.96685.	Comm & Secy No 10/8-2004 7-Nov-2007	375.72	26-Jun-2010 ---	-	80% work completed
13	i) Construction of building of SC/ST Wing in I.T.I. Hansi (Revised). N 29.08713 E 76.00366. (ii) Constn. of road/ parking.	FC No. Nil 26-Feb-2008	241.57	25-May-2009 20-Feb-2010	-	100 % work physically completed
	Total		4721.22			

HISAR CIRCLE, PWD B&R BRANCH, HISAR

Detail of work from Rs. 25.00 Lac Onwards (Building Works)

Sr. No.	Name of Works	Estimate Amount (Rs. in Lacs)	Original Date of Completion	Date of Start of Work	Present Status (in %age)	Remarks
Provincial Division No.3, Hisar						
1	Annual Repair to various Non Residential building at Hisar for the year 2009-10	36.15	31-Mar-10	01-Apr-09	75%	
2	Special Repair for D type 600 Sft. area, E type 440 Sft. area and F type 350 sft area in Mini Sectt. Colony at Hisar.	142.00	15-Feb-10	04-Feb-09	70%	
3	Special Repair for Residences in Govt. Polytechnic at Hisar	46.58	20-Aug-10	21-Aug-09	35%	

Sr. No.	Name of Works	Estimate Amount (Rs. in Lacs)	Original Date of Completion	Date of Start of Work	Present Status (in %age)	Remarks
4	Special Repair for F type 3 Nos., H type 10 Nos. & P type 13 Nos. Residential Quarter in I.T.I. at Hisar	30.37	26-Jun-10	29-Dec-09	30%	
5	Construction of Revenue Record Room at Mandi Adampur in Distt. Hisar	36.50	-	-	-	
6	Construction of New teaching Block in Govt. Polytechnic at Adampur in Distt. Hisar	181.00	28-Feb-10	16-Apr-07	90%	
7	Construction of House of AA Type for Additional Session Judge, Hisar.	28.50	31-Mar-10	15-Dec-08	50%	
8	Construction of observation home 8 Nos. 440 Sft. Houses Double Storey and 4 Nos. 600 Sft. Houses at Hisar.	186.46	28-Feb-10	31-Jan-08	96%	
9	Construction of New block at ITI Hisar under Centre of Excellence (C.O.E.) HSRDC SCHEME. (World Bank Aided)	137.15	20-Feb-10	05-Sep-07	92%	
10	Construction of New building of ITI Balsamand at Hisar	652.20	31-Mar-10	07-Nov-07	97%	
11	Construction of C.O.E. Building in I.T.I. at Hisar in Hisar Distt.	101.56	-	-	-	
12	Providing/Construction of BOUNDARY wall around the Aerodrome, Hisar.	69.00	-	-	-	
13	Construction of college wing IV at MAIMRE at Agroha	244.45	20-Feb-10	06-Jun-06	98%	
14	Construction of Girls Hostel for SC Students at Govt. Polytechnic Hisar	566.52	31-Mar-10	07-Jul-08	80%	
15	Construction of Girls Hostel for S C Students at Govt. Polytechnic Adampur in Distt. Hisar .	566.52	31-Mar-10	07-Jul-08	60%	
16	Construction of Primary Health Centre with Residential Accommodation at Village Chaudhary was in Distt. Hisar.	207.27	31-Mar-10	09-Jan-09	75%	
	Total:-	3232.23				
Provincial Division, Hansi						
17	Construction of Mini Sectt.SDO Civil Tehsil Complex at Hansi (Revised). N 29.09188 E 75.98098.	538.75	26.06.2010	27.12.2008	65%	
18	Construction of Judicial Complex at Hansi. N 29.09188 E 75.97998.	529.63	14.08.2010	15.02.2009	70%	
19	Constn of Second block & Multipurpose Hall in Govt College Hansi. N 29.10756 E 75.96685.	375.72	26.06.2010	27.12.2008	55%	

Sr. No.	Name of Works	Estimate Amount (Rs. in Lacs)	Original Date of Completion	Date of Start of Work	Present Status (in %age)	Remarks
20	(i) Construction of building of SC/ST Wing in I.T.I. Hansi (Revised). N 29.08713 E 76.00366. (ii) Constrn. of road/ parking.	241.57	20.02.2010	26.11.2008	99%	
	Total:-	1685.67				
	G. Total:-	4917.90				

HISAR CIRCLE, PWD B&R BRANCH, HISAR

Detail of work from Rs. 10.00 Lacs to Rs. 25 Lacs

Sr. No.	Name of Works	Estimate Amount (Rs. in Lacs)	Original Date of Completion	Date of Start of Work	Present Status (in %age)	Remarks
(Building)						
Provincial Division No.3, Hisar						
1	Special Repair of Judicial Block at Hisar. (Part-I)	24.87	28-Feb-10	29-May-08	85%	
2	Speical Repair to Govt. P.G. College at Hisar	15.81	16-Jun-10	01-Jan-10	-	
3	Special Repair Estimate Superintending Engineer office, P-1,P-II, P-III, Division Mech. Work Shop and Electrical Office, Hisar Circle, PWD B&R Branch, Hisar	24.84	-	-	-	
4	Annual Repair to Various Residential Building at Hisar for the year 2009-10	17.79	31-Mar-10	01-Apr-09	70%	
5	Construction of New Operation Theater & Labour Room at Mangali in Distt. Hisar.	10.63	20-Feb-10	14-Jul-05	95%	
6	Construction of New Theater & Labour Room CHC village Siswal in Distt. Hisar.	11.40	31-Mar-10	21-Jul-05	95%	
7	Construction of New Operation Theatre & Labour Room CHC at Barwala in Hisar Distt	11.96	31-Mar-10	14-Jul-05	80%	
	Total:-	117.30				
(Road)						
Provincial Division, Hansi						
1	S/R of road from Moth Rangran to Moth Karnail Sahib by pdg Reconstrn in Km. 0.32 to 0.77 & PC in Km. 0 to 0.32 under SCSP Scheme.	14.10	28.02.2010	22.01.2010	0%	
	Total:-	14.10				

Sr. No.	Name of Works	Estimate Amount (Rs. in Lacs)	Original Date of Completion	Date of Start of Work	Present Status (in %age)	Remarks
---------	---------------	-------------------------------	-----------------------------	-----------------------	--------------------------	---------

**Superintending Engineer.
Hisar Circle PWD B&R Branch
Hisar.**