

The Irrigation Department has executed these works which have been completed or in progress

**IRRIGATION DEPARTMENT, HARYANA
HISAR WATER SERVICES DIVISION, HISAR**

Table No.1

Name of Department with Address : Hisar W/S Division, Hisar

Telephone No : 01662-237870.

Mobile No : 9215400404

Detail of Work from Rs. 10.00 Lac to Rs. 25.00 Lac

| Sr. No. | Name of Work | Estimated Amount | Original date of Completion | Date of Start of Work | Present Status (In % age) | Remarks if any |
|---------|----------------------------------------------------|------------------|-----------------------------|-----------------------|---------------------------|----------------|
| 1 | Repair of W/C at O/L RD 20200/L New Sarsana Minor. | 11.30 | 2.09.2010 | 3.11.2009 | 90% | |
| 2 | Repair of W/C at O/L RD 8140/L Rawalwas Sub-Minor | 11.82 | 24.06.2010 | 25.06.2009 | 95% | |
| 3 | Repair of W/C at O/L RD 24250/R Burak Minor | 12.98 | 2.10.2010 | 3.11.2009 | 100% | Complete |
| 4 | Repair of W/C at O/L RD 8125/R Kapro Minor | 13.30 | 30.09.2010 | 30.11.2009 | 100% | Complete |
| 5 | Repair of W/C at O/L RD 37785/L Chaudhary Minor. | 16.63 | 6.11.2010 | 7.01.2010 | 7% | |
| 6 | Repair of W/C at O/L RD 17000/L Kharkari Disty. | 19.28 | 24.05.2010 | 25.05.2009 | 58% | |
| 7 | Repair of W/C at O/L RD 43875/L Balsamand S/Br. | 20.08 | 30.06.2010 | 31.08.2009 | 87% | |
| 8 | Repair of W/C at O/L RD 3050/R Daha Sub-Minor | 20.68 | 26.02.2010 | 27.02.2009 | 96% | |
| 9 | Repair of W/C at O/L RD 120600/L Balsamand Disty. | 21.26 | 30.06.2010 | 31.08.2009 | 90% | |
| 10 | Repair of W/C at O/L RD 40000/L Surbra Disty | 23.16 | 3.09.2010 | 3.11.2009 | 28% | |
| 11 | Repair of W/C at O/L RD 19800/R Sarsana Minor | 23.38 | 30.09.2010 | 31.11.2009 | 91% | |
| 12 | Repair of W/C at O/L RD 19400/L Sarsana Minor. | 23.87 | 21.08.2010 | 22.08.2009 | 100% | Complete |
| 13 | Repair of W/C at O/L RD 34500/L Sarsana Minor | 24.07 | 30.08.2010 | 31.08.2009 | 52% | |
| | | 241.81 | | | | |

**IRRIGATION DEPARTMENT, HARYANA
HISAR WATER SERVICES DIVISION, HISAR**

Table No.2

Name of Department with Address : Hisar W/S Division, Hisar

Telephone No : 01662-237870.

Mobile No : 9215400404

Detail of Work from Rs. 25.00 Lac Onwards

| Sr. No. | Name of Work | Estimated Amount | Original date of Completion | Date of Start of Work | Present Status (In % age) | Remarks if any |
|---------|-------------------------------------------------|------------------|-----------------------------|-----------------------|---------------------------|----------------|
| 1 | Repair of W/C at O/L RD 8912/L Neoli Minor | 27.12 | 30.06.2010 | 31.08.2009 | 93% | |
| 2 | Repair of W/C at O/L RD 18250/R Badhawar Disty. | 27.62 | 30.06.2010 | 31.08.2009 | 61% | |

| | | | | | | |
|----|----------------------------------------------------|--------|------------|------------|------|----------|
| 3 | Repair of W/C at O/L RD 16713/L Datta Disty. | 30.00 | 9.06.2010 | 10.06.2009 | 95% | |
| 4 | Repair of W/C at O/L RD 11500/T/R Channot Minor | 30.10 | 26.02.2010 | 27.02.2009 | 95% | |
| 5 | Repair of W/C at O/L RD 22900/R Kabir Minor | 32.00 | 26.02.2010 | 27.02.2009 | 100% | Complete |
| 6 | Repair of W/C at O/L RD 18022/L Daha Sub-Minor | 40.34 | 30.08.2010 | 31.08.2009 | 22% | |
| 7 | Repair of W/C at O/L RD 21000/R Rawalwas S/Mr. | 51.34 | 23.08.2010 | 24.08.09 | 98% | |
| 8 | Repair of W/C at O/L RD 11000/R Sarsana Minor | 59.73 | 23.08.2010 | 24.08.2009 | 98% | |
| 9 | Repair of W/C at O/L RD 36540/Tail Balsamand S/Mr. | 80.00 | 30.08.2010 | 31.08.2009 | 43% | |
| 10 | Repair of W/C at O/L RD 13000/T Dhansu Sub-Minor | 88.98 | 1.03.2010 | 2.03.2009 | 92% | |
| 11 | Kheri Sheoran Minor RD 0 to 9800. | 212.00 | 31.03.2010 | 1.12.2009 | 82% | |
| 12 | Satrod Mirka Drain RD 0 to 38000 | 582.82 | 30.06.2010 | 1.12.2008 | 68% | |

1262.05

Table No. 1

Name of Department : IRRIGATION DEPARTMENT (ADAMPUR WATER SERVICES DIVISION HISAR)

Telephone No.: 01662 230030

Mobile No. 98962 72102

Detail of work from Rs. 10.00 lacs to Rs. 25.00 lacs

| S.No | Name of work | Estimated Amount | Original date of completion | Date of start of work | Present Status (in %age) | Remarks if any |
|------|-----------------------------------------------------|------------------|-----------------------------|-----------------------|--------------------------|--------------------------------------------------|
| 1 | Repair of watercourse RD. 26813-R Jakhod Disty | 11.62 | 30.05.2010 | 31.8.2009 | 95% | Work in progress |
| 2 | Repair of Watercourse RD. 17720-L Kohli Minor | 12.51 | 27.4.2010 | 28.7.2009 | 100% | Completed |
| 3 | Repair of watercourse RD. 49048-R Pabra Disty | 14.67 | 25.02.2010 | 26.5.2009 | 100% | Completed |
| 4 | Repair of Watercourse RD. 7173-R Pabra Sub br | 15.31 | 28.02.2010 | 29.5.2009 | 100% | Completed |
| 5 | Repair of watercourse RD. 32498-R Balak Minor | 16.33 | 26.05.2010 | 27.8.2009 | 100% | Completed |
| 6 | Repair of W/Course RD. 18000-L Khairampur Disty. | 16.25 | 11.03.2010 | 12.6.2009 | 100% | Completed |
| 7 | Constg. Sarsaud Sub Minor RD. 0 to 3500 | 17.02 | 27.11.2009 | 28.8.2009 | 70% | Extension applied for one month up to 31.12.2009 |
| 8 | Repair of W/Course RD. 81670-L Balak Minor | 17.46 | 20.05.2010. | 21.8.2009 | 100% | Completed |
| 9 | Repair of Watercourse RD. 82218-R Pabra Disty | 17.51 | 25.02.2010. | 26.5.2009 | 100% | Completed |
| 10 | Repair of Watercourse RD. 89318-R Pabra Disty | 18.09 | 27.2.2009 | 28.5.2008 | 45% | Pending due to dispute in shareholders |
| 11 | Repair of watercourse RD. 34022-L Kishangarh Sub Br | 20.00 | 28.02.2010 | 31.10.2009 | 42% | Work in progress |
| 12 | Repair of watercourse RD. 7500-L Daulatpur Minor | 20.09 | 27.11.2009 | 28.8.2009 | 80% | Work in progress and extension applied |
| 13 | Repair of W/Course RD. 24000-L Khairampur Disty | 21.20 | 18.02.2010. | 19.5.2009 | 100% | Completed |
| 14 | Repair of Watercourse RD. 10400-R Sarsaud Disty | 23.40 | 17.02.2010 | 18.5.2009 | 100% | Completed |

241.46

Table No. 2**Name of Department : IRRIGATION DEPARTMENT (ADAMPUR WATER SERVICES DIVISION HISAR)****Telephone No.: 01662 230030****Mobile No. 98962 72102****Detail of work from Rs. Rs. 25.00 lacs onwards**

| S.No | Name of work | Estimated Amount | Original date of completion | Date of start of work | Present Status (in %age) | Remarks if any |
|------|------------------------------------------------------------------------|------------------|-----------------------------|-----------------------|--------------------------|------------------|
| 1 | Constg. Rajiv Gandhi Khedar Thermal Feeder Channel from RD. 0 to 59100 | 6604.00 | 1./2010 | 3/2008 | 90% | Work in progress |
| 2 | Remodeling of W/C RD. 11535-TR Parbhuwala Minor | 110.00 | 17.5.2010 | 18.8.2009 | 8% | Work in progress |
| 3 | Repair of Watercourse RD. 4500-T New Adampur Mr | 56.73 | 14.3.2010 | 15.6.2009 | 45% | Work in progress |
| 4 | Repair of watercourse .RD. 80170-R Balak Minor | 50.14 | 29.1.2010 | 30.10.2009 | 10% | Work in progress |
| 5 | Repair of W/Course RD. 11535-TL Parbhuwala Minor | 47.54 | 19.2.2010 | 20.5.2009 | 100% | Completed |
| 6 | Repair of W/CourseRD. 19000-R Kohli Ditch Disty | 27.68 | 28.2.2010 | 29.5.2009 | 100% | Completed |
| | | 6896.09 | | | | |

**IRRIGATION DEPARTMENT, HARYANA
Hansi WATER SERVICES DIVISION, Hansi**

Table No.1**Name of Department with Address : Hansi W/S Division, Hansi****Telephone No : 01663-259310.****Mobile No : 9416476455****Detail of Work from Rs. 10.00 Lac to Rs. 25.00 Lac**

| Sr. No. | Name of Work | Estimated Amount | Original date of Completion | Date of Start of Work | Present Status (In % age) | Remarks if any |
|---------|----------------------------------------------|------------------|-----------------------------|-----------------------|---------------------------|----------------|
| 1 | Repair of W/C at O/L RD 83600/L Petwar Disty | 12.06 | 2.09.2010 | 3.11.2009 | 63% | |
| 2 | Repair of W/C at O/L RD 5250/R Ladwa Minor | 18.09 | 24.01.2010 | 25.01.2009 | 100% | |
| 3 | Repair of W/C at O/L RD 10900/R Bhatla Minor | 22.94 | 24.06.2010 | 25.06.2009 | 70% | |
| | Total | 53.09 | | | | |

**IRRIGATION DEPARTMENT, HARYANA
Hansi WATER SERVICES DIVISION, Hansi**

Table No.2**Name of Department with Address : Hansi W/S Division, Hansi****Telephone No : 01663-259310.****Mobile No : 9416476455****Detail of Work from Rs. 25.00 Lac Onwards**

| Sr. No. | Name of Work | Estimated Amount | Original date of Completion | Date of Start of Work | Present Status (In % age) | Remarks if any |
|---------|------------------------------------------------------|------------------|-----------------------------|-----------------------|---------------------------|----------------|
| 1 | Increasing capacity of Sisai Minor from RD 0 to tail | 82.64 | 01/04/2009 | 30.04.2010 | 70% | |

| | | | | | | |
|-------|---------------------------------------------------|---------------|------------|------------|------|----------|
| 2 | Remodelling of Durjanpur Minor from RD 0 to 35000 | 109.05 | 01/04/2009 | 31.01.2010 | 80% | |
| 3 | Repair of W/C at O/L RD10125/L Puthi Minor | 25.46 | 30.06.2010 | 31.08.2009 | 60% | |
| 4 | Repair of W/C at O/L RD 21437/R Durranpur Minor. | 29.85 | 30.06.2010 | 31.08.2009 | 40% | |
| 5 | Repair of W/C at O/L RD 5720/L Lohari Minor. | 30.00 | 9.03.2010 | 10.06.2009 | 85% | |
| 6 | Repair of W/C at O/L RD 23600/L Masudpur Disty | 42.59 | 31.05.2010 | 27.02.2009 | 60% | |
| 7 | Repair of W/C at O/L RD 36800/L Petwar Disty. | 45.70 | 26.02.2010 | 27.02.2009 | 100% | Complete |
| Total | | 365.29 | | | | |